

Ministry of Highways

Loan

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
RDA Contact Person Project Dir : Mr. Thuraisami Tel : 862823 , Fax:887285 e-mail : japmu@slt.net.lk ERD : Mr. Indika Premaratna, AD Tel :2484711, Fax: 2447633 e-mail : indika@erd.gov.lk	Road Network Improvement Project	04.08.1999 01.12.2006	Japan	- Improvement of geometric alignment & pavement strengthening from Gampola to Nuwara-Eliya and from Gampola to Nawalapitiya - Rehabilitation and /or widening of bridges along Gampaha to Nuwara-Eliya and Gampola to Nawalapitiya	JPK	3.1	1.3	28.7	12.4	- as at 31.12.2004 Civil work contract - Civil work contract has 6 sections. Progress of Section 1- (Gampola Nawalapitiya Road Bridge ABO 13 1/5) is 100% Progress of Section 2 - (Bridge ABO 13 10/7) is 97%. Progress of Section 3 - (Gampola- Nawalapitiya Road Works) progress is 85%. Progress of Section 4 - (Gampola Pussellawa Road) progress 79%. Progress of Section 5 - (Pussellawa- Nuwara-eliya Road - Ramboda pass) 0% Progress of Section 6 - (Pussellawa-Nuwara-eliya road -road works) 52%
RDA Contact Person Project Dir : Mr Col. Nissanka N Wijeratna Tel : 2885803 , Fax: 2884719 e-mail : stdp@slt.net.lk ERD : Mr. Indika Premaratna, AD Tel :2484711, Fax: 2447633 e-mail : indika@erd.gov.lk	Southern Transport Development Project(Co-financing)	30.03.2001 01.05.2007	Japan	- Construction of highway from Kurundugahahathakma to Kottawa(66 km) -Construction of traffic control and safety facilities. -Construction of structures (bridges, retaining walls , drainage & culverts)	JPK	18.8	0.3	175.1	2.5	as at 31.12.2004 Project consultants have already been appointed. Land acquisition is progressing. Award of two construct packages for road construction are being finalized. Bids for civil work contract were opened in June 2004 and evaluated by the Consultants, TEC & CATB and submitted to the JBIC on December 01, 2004. Awaiting the concurrence of JBIC..

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
Road Development Authority Contact Person Project Director : Mr. S. Meihandan Tel 2865122 ERD ERD- Mr.Alexi Gunasekera,AD Tel: 2484726 Fax: 2447633 e-mail: alexi@erd.gov.lk	3rd Road Improvement Project	13.02.1995 30.06.2004	ADB	Project aim to improve 180 km of National Roads and 2 major bridges. Government requested to ADB to extend the loan closing date to utilize the loan savings for initial rehabilitation work of A -9 highway in the North.	SDR	38.1	38.0	57.6	57.4	The loan closing date was extended from 31 December 2003 to 30 June 2004 to allow completion of all civil works in the A-9 highway rehabilitation. Now all civil work s have been completed. payment are now been effected during the grace period
RDA Contact Person Project Dir : Col. N Wijeratne Tel : 884719 , Fax: 888164 e-mail : skillsdp.lanka@itmin.com ERD : Mr Alexi Gunasekera ,AD Tel: 2484727 , Fax : 2447633 e-mail : alexi@erd.gov.lk	Southern Transport Development Project(Co-financing)	16.12.1999 31.12.2006	ADB	Construction of a new highway from Colombo-Galle- Matara and to improve road safety . (ADB section - 128km)	SDR	64.9	19.9	98.0	30.1	The civil works contract under the ADB loan was awarded to Kumagai Gumi Ltd. on 24 April 2003 <ul style="list-style-type: none"> • Earthworks construction activities continue in the site and Driving of working piles continues. Construction of Metal Arch Structures continues • The review of the additional site investigation information in conjunction with embankment height and interface with structures continues. • Substantial lengths of the site area available have been released for construction • Various alternative methods of soft ground treatment in areas of deep peat are being designed in conjunction with additional site investigations.. The following are the major issues of the project. Delay in payment of compensation: RDA takes long time to finalize compensation for acquired lands and demolished houses due to delays in <ul style="list-style-type: none"> • Convening meetings of Land Acquisition and Resettlement Committees (LARC), • Obtaining valuation reports from the Valuation Department, and • Lengthy land acquisition procedures Progress of Civil works – ADB section . Progress is poor and remains approximately 3.0 months behind program. The night st

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
<p>RDA Contact Person Project Dir : Mr S.Meihnadan Tel : 865122 , Fax: 865122 e-mail : rdahadb@slt.net.lk</p> <p>ERD : Mr.Alexi Gunasekera, AD Tel 2484726 , Fax : 2447633 e-mail : alexi@erd.gov.lk</p>	Road Network Improvement Project	28.01.1999 30.06.2005	ADB	Rehabilitation and Improvement of 274 km of National Highways and widening of 42 bridges.	SDR	64.9	29.1	98.1	44.1	Progress of all ICB and LCB Contracts for phase 1 is behind schedule. The main reasons for delays due to lack of skilled personnel/other resources, poor planning of construction activities, and poor weather conditions. Four of the remaining five LCB contracts under Phase 2 were awarded. RDA submitted the revised recommendation for Contract 4 on 19 April 2004. Consultancy services for capacity building in the local road construction industry component in progress.
<p>Steering Committee Coprising of M/ of Finance, M/ of Highways, ERD, M/ of Home Affairs, NPD,BOI,RDA,</p> <p>ERD : Mr Alexi Gunasekera ,AD Tel: 2484727 , Fax : 2447633 e-mail : alexi@erd.gov.lk</p>	Road Project Preperatory Facility - TA - Loan	16.06.2004 08.06.2008	ADB	To provide funds to facilitate preparation of road projects technically and economically, feasible and socially responsible.	SDR	10.1	0.0	15.3	0.0	Send to Attorney Generals Departmentfor Legal Opinion.
<p>1. Ministry of Highways 2. Road Development Authority Contact Person Mr. P.Ediriweera Project Co-ordinator - Tel :94-11-2862807 Fax: 94-11-2862807</p> <p>ERD: Contact person Miss. A H S . Fareeda Tel: 94-11-2484713 Fax: 2447633 e-mail: fareeda@erd.gov.lk</p>	Bridges Reconstruction and Rehabilitation Project	27.03.1995 31.12. 2005	Kuwait	Rehabilitation Reconstruction or replacement of 36 bridges on National road network	KWD	5.1	2.4	17.5	8.2	as at 31.12.2004 1. Rehabilitation of 24 bridges completed 2. completion of balance work (12 bridges) in Dec., 2005

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
1. Ministry of Highways 2. Road Development Authority Mr. P. Ediriweera - Project Director Tel. 2862807 Fax : 2887120 ERD Contact Person : ERD: Contact person P.M.M.Gunaratne Tel: 94-11-2484706 Fax: 2447633 e-mail: mahinda@erd.gov.lk	Balangoda - Bnadarawela Road Rehabilitation Project	06.08.2003 31.12.2008	Korea	Rehabilitation of 57 Km road from Balangoda to Bandarawela	KRK	19.0	0.0	18.7	0.0	as at 31.12.2004 1. Loan was effective 02.12.2003 2. The CANC appointed to award Construction contract and supervision consultancy
Ministry of Highways, Road Development Authority Mr. P. Ediriweera - Project Director Tel. 2862807 Fax : 2887120 ERD Contact Person : ERD: Contact person Mr. P.M.M.Gunaratne Tel: 94-11-2484706 Fax: 2447633 e-mail: mahinda@erd.gov.lk	Batticaloa - Trincomalee Road Project	26.08.2004 31.07.2008	Saudi	1. Construction of bridge across the Kinniya Ferry 2. Construction and upgrading Batticaloa - Trincomalee road with a total length of about 138 km (Upparu to 4th mile junction on A-K-T road) 3. Construction and upgrading Thampalagama – Kinniya Road with a total length of about 15.6 km	SAR	40.0	0.0	10.7	0.0	as at 31.12.2004 Loan Agreement signed 26.08.2004

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
M/Highways, RDA Contact Person Mr. Gajaba Gunawardana Road Development Authority 5th Floor, Sethsiripaya, Battaramulla gajabag@hotmail.lk gajabag@yahoo.lk Tel : 0714 711009 Fax : 2882992 ERD : Ms W Perera, DD Tel : 2484698 , Fax : 2447633 e-mail: wasantha@erd.gov.lk	Road Sector Assistance		WB	1. Project preparation, feasibility and design assistance. 2. Environmental and social matters. 3. Capacity building for project preparation. 4. Other project related preliminary evaluations.						Project preparation stage.

Grant

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total grant	Dis. up to 31/03/05	Total grant	Dis. up to 31/03/05	
M / Highways RDA Contact Person Secretary, Ministry of Transport Tel: 2307865 Fax: 2307866 sweroad@slt.lk	Southern Transport Project	06.03.2002 31.12.2005	Sweden	Road safety measures	SEK	10.0	5.0	1.4	0.7	Conducting Driver Training workshops and Workshops of Pedestrian safety have been planned to conduct for school children.
M / Highways Contact Person Mr. BKVA wickramasinghe Tel. 2787915	TA Loan for Road Project Preparatory Facility	(2004-2008)	ADB	to support the government in developing the road network efficiently. And to provide funds to facilitate preparation of road projects that are technically and economically feasible and socially responsible.	USD	1.0	0.4	1.0	0.4	RThe Steering committee has been established.The Loan is effective - A project Director has been appointed - Roads are being identified for tendering -The Steering Committee has approved 500 km of road package