

Ministry of Mahaweli, River Basin Development & Rajarata Development

Loan

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
Contact Person Project Dir Mr. Jayawardena Tel: 025-35233 Fax : 025-35233 e-mail : ncprrdp@slt.lk ERD Mr. Mahinda Gunaratna, AD Tel. 484706 , Fax : 447633 e-mail: mahinda@red.gov.lk	North Central Participatory Development Project	23.10.1995 31.12.2004	IFAD	(a) Social Mobilization and Participatory Planning (b) Water Resources Development (c) Agricultural Development (d) Storage Processing and Income Generation (e) Rural financial Services (f) Health and Nutrition	SDR	5.4	5.4	8.3	8.3	Project was completed.
MASL Contact Person: Pj Coordinator: Mr. D.M.Ariyaratna Tel: 695257 Fax: 695257 e-mail: pcmrrp@slt.net ERD- Ms.R.A.Champika, AD Tel: 484793 Fax: 447633 e-mail: champika@erd.gov.lk	Mahaweli Restructuring & Rehabilitation	30.04.1998 31.12.2003	WB	1. Transformation of MASL into a River Basin Management Agency (a) MASL Rightsizing and Staff Retraining/Redeployment (b) Promoting farmer sustainability (c) Commercialization/Privatization (d) Handing over Infrastructure to Line Agencies (e) Natural resources Management 2. Rehabilitation and improvements works on the irrigation systems serving about 31,500 ha in system H 3. Dam Safety of the 32 dams in the Mahaweli river basin Main Activities 4. Village self help learning initiative	SDR	41.7	41.2	63.0	62.2	1. Transition Plan (TP) for the transformation of MASL into a Mahaweli River Basin Management Agency has been approved by the cabinet in July 2003. 2. Six Task forces have been appointed to work on how to implement the TP. 3. US \$ 5 mn has been transferred from this project to NEERP (N&E) in December 2002. 4. There is a shortage of funds US \$ 2.8 mn . Mr. Paskaralingam, Advisor to M/PD & I, requested WB to support this. WB response was negative and cabinet decision made to make the payments for the contracts signed before the withdrawal of 5mn for NEERP. March 2004, a decision has been taken to pay these funds by the Treasury in Tranchers. 5. Project was completed on 31st December 2003.

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
<p>Contact Person Project Dir :Mr A P S Ponnampereuma Tel : 025-22910 , Fax: 025-22910 e-mail : rdpadb@sltnet.lk</p> <p>ERD : Ms Ajitha Batagoda Tel: 2484715 Fax: 447633 e-mail: ajitha@erd.gov.lk</p>	NCP Rural Development Project	14.11.1996 30.06.2004	ADB	Rehabilitation & Improvement of minor and medium tank irrigation schemes Inland fisheries development Provision of credit to private sector enterprise Economic & Social infrastructure development (Road Improvement, Village Advancement Program)	SDR	12.7	12.0	19.2	18.1	The project has completed rehabilitation works of 112 of 137 irrigation schemes, all inland fisheries development activities, and improvement of 114 km out of 163 Km C and D roads and the target of 465 km of rural access roads. The Village Advancement Program (VAP) covered 398 villages targeted, implementing 849 subprojects, 146 rural electrification schemes completed. About 1,030 entrepreneurs have started or expanded business activities. Except for the delayed two civil work packages the project has progressed satisfactorily. FO strengthening program is progressing satisfactorily. Handing over of VAP buildings and other assets to community organizations is underway except for the delayed two civil work packages the project has progressed satisfactorily. Benefit monitoring program is ongoing, and six surveys have been completed. 4 road contracts were and retendered, and contracts need to be completed before end 2004.
<p>Contact Person Project Dir (Part A : Mr K.S.R. de Silva Tel- 669132 ,Fax:676513</p> <p>ERD : Mrs Suranga Vithanage, AD Tel: 484714 , Fax : 447633 e-mail: suranga@erd.gov.lk</p>	Water Resources Mgt Project - Part A	20.10.2000 30.06.2006	ADB	Management of Water Resources in Sri Lanka (Data base improvement for water resources), Implementation of policy and institutional reforms (enact the water resources act setting up of the New National Water Resources Authority)	SDR	13.9	1.4	21.0	2.1	ADB has suspended reimbursement of funds under the part A of the loan due to delay in submission of Water Resources act to the Cabinet and the parliament. According to the MOU signed between the Government and ADB on 25.06.2004, government have showed support to create to establish to review and revised the water Act. by 30.11. 2004.

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
<p>NWSDB Contact Person: Project Dir: Mr. S. G. G. Rajkumar Tel :01-721118 Fax: 01-612164 e-mail: kelanisb@eureka.lk</p> <p>ERD- Suranga Vithanage Tel: 484714 Fax: 447633 e-mail: suranga@erd.gov.lk</p>	Water Resources Management Project- Part B	20.10.2000 30.06.2006	ADB							- Construction of Kelani conservation barrage - Design is completed and the target date for the awarding of the contract is 3rd Quarter of 2004 * Tenders have been called for construction of low flow weirs
<p>1. Ministry of River Basin and Rajarata Development 2. Mahaweli Authority of Sri Lanka Mr. S.Ariyaratna - Project Director Tel. 027-2259298,066-2256736 Fax : ERD Contact Person : ERD: Contact person Mr. P.M.M.Gunaratne Tel: 94-11-2484706 Fax: 2447633 e-mail: mahinda@erd.gov.lk</p>	Mahaweli Ganga Development Project "System B" Left Bank	03.12.1983 3.12.2008	Saudi	1. construction of canals, drains & minor tanks schools, dormitories and teachers' quarters, markets and village roads in system"B" 2.Jungle clearing & land leveling	SAR	85.0	68.9	22.7	18.4	as at 31.12.2004 -1. 90% of project activities completed. 2. SFD granted approval to undertake balance activities utilizing the balance funds available

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
<p>Mahaweli Authority of Sri Lanka</p> <p>Contact Person Project Dir:Mr.N.C.M Navaratne Tel: 047-30976 Fax:047-30524 e-mail: pdwlb@slt.net.lk</p> <p>ERD : Mrs Ayesha Hettiarachchi, RA Tel : 2484872 , Fax : 447633 e-mail : ayesha@erd.gov.lk</p>	Walawe Left Bank Irrigation, Upgrading & Extension Project – Phase II	23.10.1996-25.12.2005	Japan	<ul style="list-style-type: none"> -Construction of irrigation and drainage system, appurtenant structures in the Extension area -Rehabilitation of Uda Walawe reservoir -Provision of rural infrastructure related to the project -Environmental mitigation measures and its monitoring -Settlement and its monitoring -Formation and strengthening of Farmer Organization 	JPK	9.4	3.4	87.6	31.7	<p>as at 31.12.2004</p> <p>Procurement of equipment (Package 2) Lot 2A, Lot 2B and Lot 2C1 were completed. Irrigation & Social Infrast & Dam Civil works (Package 3) Irrigation & Social Infrast Works 89% completed. Dam Civil works 39% completed Land Reclamation - 63% completed Road works 87% completed</p> <p>Electricity Supply works (Package - 5) CEB commenced the construction work.Mirijjawila - Wediwewa and Nambadaqaswewa - Andarawewa HV power lines were in progress.</p> <p>Integrated Development Program: JIBC concurrence was granted.</p>
<p>Mahaweli Authority of Sri Lanka</p> <p>Contact Person Project Dir:Mr.K.A.D.S. Chandrasiri Tel: 027-50196 Fax:027-50238</p> <p>ERD : Mrs Ayesha Hettiarachchi, RA Tel : 2484872 , Fax : 447633 e-mail : ayesha@erd.gov.lk</p>	Mahaweli System "c" Upgrading Project	18.08.1997-06.11.2004	Japan	<ul style="list-style-type: none"> Strengthening of Farmer's organization Restoration of D & F Canals. Construction of storage facilities to be used by FO to storage agricultural products and implementation of credit facilities to the farmers. Establishment of Training Center for Agricultural Management training . Rectification of facilities of transbasin canal, earth works and weed removal of canal system and supply of O & M equipment 	JPK	3.7	2.0	34.9	18.4	<p>-as at 31.12.2004</p> <p>Procurement of O & M equipment - 92% completed. Restoration of D & F canals - 99% completed Storage facility - Fully completed Credit Facilities - 100% completed Training facilities almost completed. Rectification of Trans basin canals - 100% completed. Main and branch canals: 100% completed. Overall progress 93% Loan disbursement period was extended up toNovember 6, 2006.</p>