

## Ministry of Ports & Aviation

### Loan

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
<p>Sri Lanka Ports Authority [SLPA]  <b>Contact Person</b>  <b>Project Dir:</b> Mr. K.A.Ansar                      Tel :2380517 Fax: 2380517                      e-mail: ansar@slpa.lk</p> <p><b>ERD-</b> Mr.P.H.A.S. Wijayarathne                      Tel:2484872 Fax: 447633                      e-mail: ananda@erd.gov.lk</p>	Port of Colombo North Pier Development Project - II	31.03.2000 25.05.2005	Japan	Procurement of 3 quayside container gantry cranes, 8 transfer cranes, 45 prime movers and trailers  Procurement of computer consultancy	JPK	5.7	2.5	53.6	23.0	as at 31.12.2004 The consultancy service has been successfully completed.  Procurement of 3 quayside container and 8 transfer cranes - Installation and testing of equipment and training of staff have been completed.  Procurement of 45 Prime Movers and Chassis - Equipment have been delivered to SLPA.  Computer Consultancy - Contractor has been recruited for to provide the specification of computer package in April 2003. A report has been finalized and submitted to CATB.  Computer System; TEC and CATB have been reconstituted by National Procurement Agency to look into the matters raised on specifications of computer package. TEC and CATB are scheduled to discuss these issues and a decision is to be taken soon.
<p>Sri Lanka Ports Authority [SLPA]  <b>Contact Person</b>  <b>Project Dir:</b> Mr. D.S.B. Hettiarachchi                      Tel :320383 Fax: 435660                      e-mail: hetti@slpa.lk</p> <p><b>ERD-</b> Mr.P.H.A.S. Wijayarathne                      Tel:2484872 Fax: 447633                      e-mail: ananda@erd.gov.lk</p>	Urgent Upgrading of Colombo Port Project	04.08.1999 01.12.2006	Japan	- Dredging of north channel - procurement and installation of navigational aids	JPK	2.0	1.4	19.1	13.2	as at 31.12.2004 13.0 m Dredging of north channel, procurement and installation of Navigational aids were completed.  A proposal to utilize savings of the project was concurred by JBIC. Additional work commenced on 1st September 2003 and works are in progress. It is expected to be completed by end of 3rd quarter 2005.  A study on the capacity enhancement of JCT and UCT was completed and the report is scheduled to be submitted by end of January 2005.

<p>AASL  <b>Contact Person</b>  <b>Project Dir</b> : Mr O.J.S. Perera  Tel : 252110, Fax: 252220  e-mail : cceaasl@slt.lk</p> <p><b>ERD</b> : Mr Ananda Wijayaratne, AD  Tel : 2484872 , Fax : 447633  e-mail : ananda@erd.gov.lk</p>	<p>Bandaranaike  International Airport  Development Project</p>	<p>04. 08.1999  01.12.2006</p>	<p>Japan</p>	<p>-Rehabilitation of the southern section of the parallel taxiway  - Strengthening of a part of apron pavement  - Expansion of pavement  - Improvement of passenger terminal building  - Expansion of cargo terminal building  - Improvement of Aeron  - Consultancy services</p>	<p>JPK</p>	<p>12.4</p>	<p>4.4</p>	<p>115.5</p>	<p>41.3</p>	<p>as at 31.12.2004  Project activities are carried out under different packages;</p> <p>Package "A" - "Civil &amp; Utility works"- Contract agreement was signed between Taisei-Mitsubishi Joint Venture and AASL on March 25, 2003 and the work is in progress.</p> <p>Package "B1" -"Passenger Terminal Building" - Contract Agreement was signed with Thaisei Mitsubishi Joint Venture, Japan on 24th July 2003. Progress of work is satisfactory. JBIC concurrence is awaited for the supplementary agreement to be signed for additional works of this package.</p> <p>Package" B2" - "Cargo Terminal Building" - AASL has signed the contract with MAGA Engineering (pvt) Ltd, Sri Lanka on 30th April 2003.Progress of work is satisfactory.</p> <p>Package "C" - "Air Navigation System" - Cabinet approval to sign the agreement with Alenia Marconi Systems S.P.A.of Italy received on 17.09.2003 and accordingly the Contract agreement was signed on October 6, 2003. Performance Bond has been submitted by the Contractor and mobilization advance released.</p> <p>Package "D" - "Southern Part of Apron 'C' " - JBIC Concurrence is awaited on the analysis of Bids and Proposal for award.</p>
<p>Sri Lanka Port Authority  <b>Contact Person</b>  <b>Project Dir:</b> Mr. D.Godage  Tel :435123 Fax:</p> <p><b>ERD-</b> MR Alexi Gunasekera,AD  Tel:2484727 Fax: 2447633  e-mail: alexi@erd.gov.lk</p>	<p>Colombo Port Efficiency  &amp; Expansion Project</p>	<p>07.11.2001  31.08.2005</p>	<p>ADB</p>	<p>Technical assistance to improve the efficiency of the existing port,    Prepare the regulatory and planning framework for port related international trade operations,    Project preparation for the South Harbor Development Project</p>	<p>SDR</p>	<p>7.9</p>	<p>3.4</p>	<p>11.9</p>	<p>5.2</p>	<p>The business plan was completed. The adverse weather conditions delayed offshore investigations and this contributed to low disbursements.  Recruitment of four consultants for the JCT reform study is in progress. A draft report in this regard has been forwarded to Sri Lanka Port Authority for concurrence. Subject to the acceptance of the report, consultants could be appointed by September 2004.</p>