

## Ministry of Transport

### Loan

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
Dep.of Railway- Mr. A.Mahanama DCE.Tel. 2696013/2435845	Railway Bridges to Extent Railtracks	17.06.2003 16.11.2005	Bank of Austria (Export Credit)	Construction of railway bridges	EUR	15.2	9.3	19.7	12.0	soil servys have been completed. Fabrication of steel sructures are being carried out. Site work will be commenced in July 2004.

### Grant

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total grant	Dis. up to 31/03/05	Total grant	Dis. up to 31/03/05	
M/Transport Dept. of Motor Traffic <b>Contact Person:</b> Department of Motor Traffic Project Manager, Mr. A. W. Dissanayake(Asst. Com) Tel: 2692275 Fax: 2694331 e-mail: dmtsl@slt.net.lk <b>ERD:</b> Mr. S. M. Piyatissa (AD) Tel: 2484788 Fax 2447633 e-mail: piyatissa@erd.gov.lk	Support to motor traffic Dept.	11.05.2001 31.12.2004	Germany [gtz]	Equipment for vehicle inspection centre.	EUR	0.6	0.4	0.7	0.6	-Equipment have been imported. Building constructions 98% completed. Access road is being constructed and equipments will be installed at the first week of Aug 2004. Legal provisions have been drafted and awaiting the approval of Law Commission.

Implementing Agency	Project	Agreement Date/Closing Date	Donor	Main activities	Currency	Amount in mn		In US\$ mn		Current Status
						Total loan	Dis. up to 31/03/05	Total loan	Dis. up to 31/03/05	
Ministry of Transport Contact Person Mr. S. W. Munasinghe, Transport Supdt. Sri Lanka Railways Tel: 2435845, Fax: 2446490 ERD : Mr S. M. Piyatissa, AD Tel :2484788, Fax: 2447633 e-mail : piyatissa@erd.gov.lk	Rehabilitation of Railway Track from Valachchenai to Batticaloa	23.12.2002 - 30.12.2005	European Commission	*Rehabilitation of Railway Track from Valachchanai to Batticaloa * Rehabilitation and reconstruction of railway stations and staff quarters * Establishment of railway signaling and communication system.	EUR	2.0	0.0	2.6	0.0	Sri Lanka Railway is yet to submit the overall work plan to EC for its approval. Facilitation workshop was conducted by EC on 29th and 30th June 2004.